2005 Hurricane Season
USACE-internal RAP Workshop
17-19 Jan 06

Emergency Power Focus Group

Presentation of Successes and Issues

Emergency Power

Proponent: LRD

Success	Recommendation and Recommended Lead	Obstacles
Generator search, locate and procurement operations conducted by LRL and NAP. USACE: Internal Priority: N/A	Sustain this activity as a supplemental action to current vendor databases. Identify current USACE contracting capabilities to procure generators and services not currently covered by Emergency Power ACI. HQUSACE/LRD/LRP/RSC	Duplication of efforts by supported and supporting organizations. Hesitancy of supported organization to utilize.

Emergency Power

Proponent: LRD

Issue	Recommendation and Recommended Lead	Obstacles
1. *Current Power ACI restricts responder and contractor responsiveness and timely installation of generators. USACE: Internal. Priority: Immediate/Long Term.	Immediate review of ACI. Based upon review, mod current ACI as appropriate. Conduct ACI specific training. ACI on 3rd optional year (thru 30Nov06), 1 optional year remaining. Initiate CT actions replacement/new ACI.	Time Funding Attendance of key personnel at ACI specific training.

* ***Recurring Issue***

Emergency Power

Proponent: LRD

Issue	Recommendation and Recommended Lead	Obstacles
2. Intergovernmental Plan drafted after 2004 Florida hurricanes wasn't widely accepted. This resulted in late deployment of resources and slow assessment of generators' mission capability. **Intergovernmental issue.** **Priority: Long Term**	**FEMA/USACE Senior leadership adopt Intergovernmental Plan.** **Publish/distribute Intergovernmental Plan.** **FEMA/USACE partner with industry/ States to insure agreement on Emergency Power Mission processes and procedures.** **HQUSACE/FEMA/State**	**Corporate buy-in to Intergovernmental Plan to include prescripted timelines and associated activities.**

Emergency Power

Proponent: LRD

Issue	Recommendation and Recommended Lead	Obstacles
3. * ENGLink LT designed for the assessment, installation, recovery and reports database isn't working. **Access database utilized for 2005 Hurricane Season was a stop gap until proper modifications could be made to ENGLink LT.** **USACE: Internal.** **Priority: Short Term**	**ENGLink LT modifications be made prior to the next the start of the 2006 Hurricane Season.** **RSC/LRD/SMEs/HQUSACE**	**Competition with other priorities.** **Funding.**

Emergency Power

Proponent: LRD

Issue	Recommendation and Recommended Lead	Obstacles
4. *Although each of the eight Emergency Power PRTs were trained in 2005, members still didn't know their duties, hampering mission execution. USACE: Internal. Priority: Short Term	Conduct Annual Training. Enhance training by conducting at a FEMA Logistics Center. Conduct no notice exercises. Continue to incorporate and solicit FEMA Log, ACI Contractor, and 249th participation in power training/exercises.	Funding for both training and exercises. Availability of trained team members and/or commitment by District Senior Leaders to deploy trained team members when so tasked.